Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Supply of Medicine Ball-Anti burst Medicine Balls made with high quality rubber as per international Standards. set of 4 (1kg-2400,2kg-2700,3kg-3100,5kg-4300) Inclusive of All Taxes and Transportation								
	Hoysala Indoor Stadium								
	Ladies Gym	2				2.00			
	Gents Gym	3				3.00			
					Present Qty	**5.00**	**Each**	**18168.00**	**90840.00**

Contractor

PMC

Assistant Engineer

20/2/21

Assistant Executive Engineer

20/02/2021

Asst Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Supply of Three Fold Exercise Mats: Foldable Exercise mats made with high quality anti								
	Hoysala Indoor Stadium								
	Ladies Gym	12				12.00			
	Gents Gym	7				7.00			
					Present Qty	**19.00**	**Each**	**5305.00**	**100795.00**

Contractor

NEWZEN CONSULTANT ★ Bangalore ★ PMC

Assistant Engineer

20/2/21

Assistant Executive Engineer

20/2/2021

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing veneer paneling over the 50mm x 35mm sal wood frame work and top covered out of 4mm thick approved veneer fixed over 12mm ply finished in mealamme polish, complete including cost and conveyance of all materials, labour for all items of								
Hoysala Indoor Stadium								
Gents Gym								
North Side	1	8.85		3.33	29.43			
South Side	1	11.90		3.33	39.63			
East Side	1	5.70		3.33	18.98			
West Side	1	5.90		3.33	19.65			
Column	4	0.37		3.33	4.92			
Windows Jamp	8	1.48		0.10	1.18			
	8	1.48		0.10	1.18			
Ventilators Jamp	8	1.45		0.10	1.16			
	8	0.50		0.10	0.40			
Deduction For Openings								
Windows	-4	1.48		1.47	-8.70			
Ventilators	-4	0.50		1.45	-2.90			
Ladies Gym								
North Side	1	8.95		3.28	29.36			
South Side	1	11.85		3.28	38.87			
East Side	1	6.00		3.28	19.68			
West Side	1	5.70		3.28	18.70			
Column	4	0.37		3.33	4.92			
Windows Jamp	8	1.48		0.10	1.18			
	8	1.48		0.10	1.18			
Ventilators Jamp	8	1.45		0.10	1.16			
	8	0.50		0.10	0.40			
Deduction For Openings								
Windows	-4	1.48		1.47	-8.70			
Ventilators	-4	0.50		1.45	-2.90			
				Present Qty	**208.77**	**Sqm**	**4294.00**	**896477.49**

Contractor

NEWZEN CONSULTANT PMC Bangalore

Assistant Engineer

20/2/21

Assistant Excutive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Description of Item	No	L1	L2	Avg L	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
Providing and Constructing Standard Rubber Flooring for Indoor Areas using Rubber memberain of 12mm to 16mm thick, to be layed over prepared cement mortar/concrete surface using CM 1:6 beneath rubber membrain including cost of all materials, Labour, packing joints and mortar, finishing, curing all lead & lift, transportation and also including all applicable taxes etc., complete as per direction of Engineer In-Charge of work												
Hoysala Indoor Stadium												
Gents Gym	1	11.90	8.80	10.35	5.70	5.90	5.80		60.03			
Ladies Gym	1	11.80	8.80	10.30	5.95	5.70	5.83		60.00			
								Present Qty	**120.03**	**Sqm**	**5080.00**	**609739.70**

Contractor

NEWZEN CONSULTANT PMC Bangalore

Assistant Engineer
20/2/21

20/2/2021

Assistant Excutive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing, Supplying and fixing to walls, 6mm thick mirror of best quality including material, drilling of holes, bolt and nuts arrangement, grinding, polishing, all lift and lead, labour, transportation etc., complete as per direction of Engineer In-Charge of work								
	Hoysala Indoor Stadium								
	Ladies Gym	2	5.00		1.00	10.00			
	Gents Gym	2	5.00		1.00	10.00			
					Present Qty	**20.00**	**Sqm**	**5080.00**	**101600.00**

Contractor

NEWZEN CONSULTANT ★ PMC ★ Bangalore

Assistant Engineer

20/2/21

Assistant Executive Engineer

20/2/2021

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Supply of Olympic Plates - Olympic Rubberized Plates with 51mm diameter with top quality rubber coating for safety and metal ring for durability : 10Kgs-8 Nos, 15 Kgs-6 Nos, 20 Kgs-4 Nos, 25 Kgs-4 Nos (270 Kgs) including all applicable taxes etc., complete as per direction of Engineer In-Charge of work								
	Hoysala Indoor Stadium								
	Ladies Gym	1				1.00			
	Gents Gym	2				2.00			
					Present Qty	**3.00**	**Each**	**117801.00**	**353403.00**

Contractor

NEWZEN CONSULTANT ★ Bangalore ★ PMC

Assistant Engineer
20/2/21

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Providing Indoor Gym Equipments to Hoysala Stadium and Outdoor Gym, Children Play Equipments to Parks in Ward No.04 Yelahanka Satellite Town

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Supply and installation of SMITH Machine specifications, Dimensions : W1.844 x L1.350 x H2.230 mm (72.6"x53.2"x87.8"), Product Weight : 188 Kg (415lb). Features Rotating handle bar helping exercise start/stop 10kg of weight helping user's exercise12 racking positions and 4 plate storage horns. Improved feeling of 10kg dual weight clapper, Inclusive all taxes and transportation, complete as per direction of Engineer In-Charge of work								
	Hoysala Indoor Stadium								
	Gents Gym	1				1.00			
					Present Qty	**1.00**	**Each**	**375308.00**	**375308.00**
							Total		**14621157.19**
						On S.R items,	**GST 12%**		**107577.30**
							Grand Total		**14728734.49**

Contractor

CONSULTANT ★ NEWZEN ★ Bangalore
K.R
PMC

Assistant Engineer
20/2/21

Assistant Executive Engineer
25/2/2021

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92